

**CUADRO II- PLAN DE TRABAJOS Y AVANCE DE OBRAS- BARRIOS ESPAÑOL Y CÓNDROR BAJO**

**PLAN DE TRABAJO Y AVANCE DE OBRAS: CORDÓN CUNETETA -ALUMBRADO PÚBLICO-AGUA**

Descripción	% Incidencia	Monto Total Rubro	MES 1	MES 2	MES 3	MES 4	MES 5	MES 6	MES 7	MES 8	MES 9	MES 10	MES 11	MES 12
Sistema de Abastecimiento de Agua Potable	37,90%	\$ 18.255.826,66	\$ 547.674,80	\$ 912.791,33	\$ 912.791,33	\$ 1.825.582,67	\$ 1.825.582,67	\$ 2.738.374,00	\$ 2.738.374,00	\$ 2.738.374,00	\$ 1.825.582,67	\$ 1.825.582,67	\$ 365.116,53	
Conexiones domiciliarias de agua a red	6,49%	\$ 3.126.665,76	\$ 156.333,29	\$ 156.333,29	\$ 312.666,58	\$ 312.666,58	\$ 312.666,58	\$ 312.666,58	\$ 468.999,86	\$ 312.666,58	\$ 312.666,58	\$ 312.666,58	\$ 156.333,29	
Sistema de Desagües Pluviales	40,55%	\$ 19.537.000,00	\$ 586.110,00	\$ 976.850,00	\$ 1.953.700,00	\$ 1.953.700,00	\$ 2.442.125,00	\$ 976.850,00	\$ 1.953.700,00	\$ 1.953.700,00	\$ 1.953.700,00	\$ 1.953.700,00	\$ 1.953.700,00	\$ 879.165,00
Red Eléctrica y Alumbrado Público	14,84%	\$ 7.146.980,00	\$ 714.698,00	\$ 2.144.094,00	\$ 2.144.094,00	\$ 1.429.396,00	\$ 714.698,00							
Regularización dominial	0,22%	\$ 108.000,00												\$ 108.000,00
PARCIAL PROYECTO MENSUAL			4,16%	8,70%	11,05%	11,46%	10,99%	8,36%	10,71%	10,39%	8,49%	8,49%	5,14%	2,05%
<b>TOTAL PROYECTO MENSUAL</b>			<b>2.004.816,09</b>	<b>4.190.068,62</b>	<b>5.323.251,91</b>	<b>5.521.345,24</b>	<b>5.295.072,24</b>	<b>4.027.890,58</b>	<b>5.161.073,86</b>	<b>5.004.740,58</b>	<b>4.091.949,24</b>	<b>4.091.949,24</b>	<b>2.475.149,82</b>	<b>987.165,00</b>
EROGACIÓN NACIÓN	83%	\$ 40.000.000,00	1.664.629,41	3.479.077,95	4.419.977,34	4.584.457,26	4.396.579,33	3.344.419,04	4.285.318,43	4.155.512,51	3.397.607,93	3.397.607,93	2.055.154,69	819.658,17
EROGACIÓN MUNICIPIO	17%	\$ 8.174.472,42	340.186,68	710.990,67	903.274,57	936.887,99	898.492,91	683.471,53	875.755,43	849.228,06	694.341,31	694.341,31	419.995,13	167.506,83
TOTAL PROYECTO ACUMULADO	100,00%	\$ 48.174.472,42	4,16%	12,86%	23,91%	35,37%	46,36%	54,72%	65,44%	75,82%	84,32%	92,81%	97,95%	100,00%
<b>TOTAL PROYECTO ACUMULADO</b>			<b>2.004.816,09</b>	<b>6.194.884,71</b>	<b>11.518.136,62</b>	<b>17.039.481,86</b>	<b>22.334.554,10</b>	<b>26.362.444,68</b>	<b>31.523.518,54</b>	<b>36.528.259,12</b>	<b>40.620.208,36</b>	<b>44.712.157,60</b>	<b>47.187.307,42</b>	<b>48.174.471,00</b>